

ID	Task Name	Work Day Duration	Start (M-Th 7-530)	Finish (M-Th 7-530)	Actual Finish	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February					
						M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M				
1	<b>1 CHURCH AVE PAVEMENT MANAGEMENT</b>	414.5 days	Wed 9/21/16	Thu 10/26/17	NA																							
2	<b>1.1 Pre-Construction Activities</b>	143 days	Wed 9/21/16	Tue 4/18/17	NA																							
3	1.1.1 Pre-Pre-Construction Meeting	1.06 days	Wed 9/21/16	Wed 9/21/16	Wed 9/21/16	◆ Pre-Pre-Construction Meeting																						
4	1.1.2 Pre-Construction Meeting	1.06 days	Tue 10/11/16	Tue 10/11/16	Tue 10/11/16	◆ Pre-Construction Meeting																						
5	1.1.3 Notice to Proceed	1.06 days	Mon 11/7/16	Mon 11/7/16	Mon 11/7/16	◆ Notice to Proceed																						
6	1.1.4 Submittals	20 days	Tue 10/11/16	Tue 4/18/17	NA	□ Submittals																						
7	1.1.5 Pre-Construction Video	0 days	Wed 10/26/16	Wed 10/26/16	Wed 10/26/16	◆ Pre-Construction Video																						
8	1.1.6 Install Erosion Control	15 days	Mon 11/7/16	Tue 11/29/16	NA	□ Install Erosion Control																						
9	1.1.7 Line Locates (Visual and GPR)	5 days	Tue 11/1/16	Tue 11/8/16	NA	□ Line Locates (Visual and GPR)																						
10	1.1.8 Survey Control and Stationing	6.06 days	Wed 9/28/16	Wed 10/5/16	Wed 10/5/16	□ Survey Control and Stationing																						
11	1.1.9 Stage Equipment	4.81 days	Mon 11/7/16	Thu 11/10/16	Thu 11/10/16	□ Stage Equipment																						
12	1.1.10 Coordinate Utility Relocates	5 days	Mon 11/7/16	Mon 11/14/16	NA	□ Coordinate Utility Relocates																						
13	<b>1.2 Construction Activities- Church Ave</b>	243.75 days	Thu 11/10/16	Thu 10/26/17	NA																							
14	1.2.1 MOT- Phase 2A (Sta 0+00 to 6+00)	38 days	Thu 3/9/17	Fri 4/14/17	NA	□ Calendar Days MOT- Phase 2A (Sta 0+00 to 6+00)																						
15	1.2.2 MOT - Phases 1A, 1B, 1C, and 2B	205 days	Tue 4/11/17	Wed 10/25/17	NA	□ Calendar Days MOT - Phases 1A, 1B, 1C, and 2B																						
16	1.2.3 Clear & Grub	6 days	Thu 11/10/16	Mon 11/21/16	NA	□ Clear & Grub																						
17	1.2.4 Wellpoint - Sta 10+00 to 24+00	6 days	Tue 11/15/16	Wed 11/23/16	NA	□ Wellpoint - Sta 10+00 to 24+00																						
18	1.2.5 Thanksgiving Holiday	2.31 days	Thu 11/24/16	Fri 11/25/16	Fri 11/25/16	■ Thanksgiving Holiday																						
19	1.2.6 Holiday Break	8.25 days	Fri 12/23/16	Fri 12/30/16	Fri 12/30/16	■ Holiday Break																						
20	1.2.7 Install Storm Drainage - Sta 16+80 to 23+50	30 days	Mon 7/24/17	Mon 9/4/17	NA	□ Install Storm Drainage - Sta 16+80 to 23+50																						
21	1.2.8 Install Double endwall and pipe (Sta 23+50)	7 days	Wed 3/29/17	Thu 4/6/17	NA	□ Install Double endwall and pipe (Sta 23+50)																						
22	1.2.9 Install Storm Drainage - Sta 29+00 to Sta 27+	10 days	Mon 4/10/17	Mon 4/24/17	NA	□ Install Storm Drainage - Sta 29+00 to Sta 27+																						
23	1.2.10 Install Storm Drainage - Sta 29+00 to Sta 32	10 days	Mon 4/24/17	Mon 5/8/17	NA	□ Install Storm Drainage - Sta 29+00 to Sta 32																						
24	1.2.11 Install Storm Drainage - Sta 0+50 to Sta 16+	35 days	Mon 5/8/17	Mon 6/26/17	NA	□ Install Storm Drainage - Sta 0+50 to Sta 16+																						
25	1.2.12 Install Storm Drainage - Sta 38+40 to Sta 47	30 days	Mon 6/26/17	Mon 8/7/17	NA	□ Install Storm Drainage - Sta 38+40 to Sta 47																						
26	1.2.13 Memorial Day Holiday	1 day	Mon 5/29/17	Mon 5/29/17	NA	■ Memorial Day Holiday																						
27	1.2.14 Water Main Deflections - As needed	110 days	Wed 3/29/17	Wed 8/30/17	NA	□ Water Main Deflections - As needed																						
28	1.2.15 Install Brick Roadway - W. Church Ave	5 days	Mon 1/30/17	Mon 2/6/17	NA	□ Install Brick Roadway - W. Church Ave																						
29	1.2.16 Install Brick Roadway - Sta 0+00 to 6+00	10 days	Wed 4/5/17	Wed 4/19/17	NA	□ Install Brick Roadway - Sta 0+00 to 6+00																						
30	1.2.17 Independence Holiday	1 day	Tue 7/4/17	Tue 7/4/17	NA	■ Independence Holiday																						
31	1.2.18 Roadway Reconstruct - Sta 6+00 to 29+00	60 days	Mon 6/26/17	Mon 9/18/17	NA	□ Roadway Reconstruct - Sta 6+00 to 29+00																						
32	1.2.19 Asphalt Milling and Paving Sta 29+00 to Sta 55+90	5 days	Mon 9/18/17	Mon 9/25/17	NA	□ Asphalt Milling and Paving Sta 29+00 to Sta 55+90																						
33	1.2.20 Asphalt Paving Sta 29+00 to Sta 6+00	5 days	Mon 9/25/17	Mon 10/2/17	NA	□ Asphalt Paving Sta 29+00 to Sta 6+00																						
34	1.2.21 Asphalt Milling and Paving - Florida Ave	5 days	Mon 10/2/17	Mon 10/9/17	NA	□ Asphalt Milling and Paving - Florida Ave																						
35	1.2.22 Sodding	17 days	Mon 10/2/17	Tue 10/24/17	NA	□ Sodding																						
36	1.2.23 Restoration/Clean up	8 days	Mon 10/16/17	Thu 10/26/17	NA	□ Restoration/Clean up																						
37	<b>1.3 Construction Activities - Reiter Park</b>	114.88 days	Thu 11/10/16	Fri 4/28/17	NA																							
38	1.3.1 Clear & Grub	5 days	Thu 11/10/16	Thu 11/17/16	NA	□ Clear & Grub																						
39	1.3.2 Install Storm Structures	32.06 days	Thu 11/17/16	Tue 1/10/17	Tue 1/10/17	□ Install Storm Structures																						
40	1.3.3 Parking Lot Construction	29.81 days	Mon 11/28/16	Thu 1/12/17	Thu 1/12/17	□ Parking Lot Construction																						
41	1.3.4 Concrete Curb	8 days	Thu 12/15/16	Tue 1/3/17	NA	□ Concrete Curb																						
42	1.3.5 Thanksgiving Holiday	2.31 days	Thu 11/24/16	Fri 11/25/16	Fri 11/25/16	■ Thanksgiving Holiday																						
43	1.3.6 Winter Break	2.31 days	Mon 12/26/16	Fri 12/30/16	Fri 12/30/16	■ Winter Break																						
44	1.3.7 Asphalt Paving	9.81 days	Fri 1/13/17	Wed 1/25/17	Wed 1/25/17	□ Asphalt Paving																						
45	1.3.8 Install Brick Pavers	2 days	Wed 2/8/17	Thu 2/9/17	NA	□ Install Brick Pavers																						
46	1.3.9 Concrete Sidewalk	4 days	Tue 1/3/17	Mon 1/9/17	NA	□ Concrete Sidewalk																						
47	1.3.10 Sodding	4 days	Wed 1/18/17	Tue 1/24/17	NA	□ Sodding																						
48	1.3.11 Restoration	10 days	Tue 1/10/17	Tue 4/11/17	NA	□ Restoration																						
49	1.3.12 Construct Fire Station Brick Path (grey brick)	58.56 days	Wed 2/8/17	Fri 4/28/17	NA	□ Construct Fire Station Brick Path (grey brick delay)																						

Project: Church Ave Pavement Ma  
Preliminary Baseline  
Date: Thu 4/6/17

<b>Task</b>		<b>Summary</b>		<b>External Milestone</b>		<b>Inactive Summary</b>		<b>Manual Summary Rollup</b>		<b>Finish-only</b>	
<b>Split</b>		<b>Project Summary</b>		<b>Inactive Task</b>		<b>Manual Task</b>		<b>Manual Summary</b>		<b>Deadline</b>	
<b>Milestone</b>		<b>External Tasks</b>		<b>Inactive Milestone</b>		<b>Duration-only</b>		<b>Start-only</b>		<b>Progress</b>	