

**City of Longwood Project Status Report
November 2018**

| Dept | Project | Stage | Percentage Complete | Projected Completion Date | Comments/Recent Activity |
|-------------|---|--------------|----------------------------|----------------------------------|---|
| CD | 434 Median Landscaping - I-4 to Rangeline | Completed | 100% | 10.10.18 | Planting completed |
| CD | Florida Central Commerce Park Sidewalks | Completed | 100% | 10.15.18 | Sidewalk installation completed |
| CD | 17-92 Median Landscaping - Raven to Dog Track | Planning | 10% | 7.1.20 | Project design underway |
| CD | Ronald Reagan Blvd. Complete Street (FDOT) | In Progress | 35% | 3.1.19 | Construction underway in center medians |
| Fire | Fire Engine Build | In Progress | 35% | | Apparatus is under construction in the Wisconsin plant |
| Leisure | Reiter Park | In Progress | 0% | 9/24/18 | Project underway. Tentative completion date set at September 12, 2018 |
| Leisure | Renovation & Moving of Historic Lewis House | Planning | 0% | 9/30/18 | Awaiting geotechnical results from destination surface in Reiter Park |
| Police | Business Watch Program | In Progress | 50% | 12/30/18 | Business Watch stickers designed and ordered |
| Streets | W. Church Ave. Complete Street Project | In Progress | 90% | 10/24/18 | Paving on Church Ave has been completed. Spectrum relocated the O/H cable at the fire station underground and Duke Energy is scheduling to remove that pole and the lift service pole at Parson Brown. Work on the punch list will continue as well as cleaning up the staging area behind the police dept. Temp yellow striping has been done and stop bars have been installed. |
| Streets | Rangeline Road Resurfacing | In-progress | 95% | Striping | Will schedule striping in combination with Church Ave striping for a cost savings. Obtaining quotes. |
| Utilities | South Longwood Septic Phase 2 | In Progress | 100% | 9/30/18 | Completed |