

## City of Longwood Project Status Report

April 2019

Dept	Project	Stage	Percentage Complete	Projected Completion Date	Comments/Recent Activity
CD/PW	17-92 Median Landscaping - Raven to Dog Track	In Progress	30%	7.1.20	Project design underway
CD	Age-Friendly Action Plan	In Progress	50%	6.17.19	Reviewing Departmental actions and preparing report
Fire	Fire Engine Build	Completed	100%		Unit placed in service January 2019
Leisure	Reiter Park	In Progress	0%	9.24.2018	Project underway. Tentative completion date set at September 12, 2018
Leisure	Renovation & Moving of Historic Lewis House	Planning	0%	9.30.2018	Destination of Historic Lewis House yet to be determined
Streets	W. Church Ave. Complete Street Project	In Progress	90%		Paving on Church Ave has been completed. Spectrum relocated the O/H cable at the fire station underground and Duke Energy is scheduling to remove that pole and the lift service pole at Parson Brown. Work on the punch list will continue as well as cleaning up the staging area behind the police dept. Temp yellow striping has been done and stop bars have been installed.
Streets	Cross Seminole Trail Connector	In Progress	10%	9.30.20	New sidewalk design and current plan revisions underway
Streets	Florida Central Commerce Park Sidewalks	Completed	100%	10.15.18	Sidewalk installation completed
Streets	Ronald Reagan Blvd. Complete Street (FDOT)	In Progress	35%	3.1.19	Construction underway in center medians by FDOT
Streets	Rangeline Road Resurfacing	In-progress	95%	Striping	Will schedule striping in combination with Church Ave striping for a cost savings. Obtaining quotes.
Utilities	South Longwood Septic Phase 2	In Progress	100%	9.30.2018	Completed