

**City of Longwood Project Status Report
October 2019**

Department	Project	Stage	%	Projected Completion Date	Comments/Recent Activity
CD/PW	17-92 Median Landscaping - Raven to Dog Track	In Progress	30%	7.1.21	Delayed to 2021 to receive add'l funding/reduce city cost
CD	Age-Friendly Action Plan	In Progress	85%	10.7.19	Reviewing Departmental actions and preparing report
Finance/Purchasing	E. L.W. Septic Tank Abatement Project	In Progress	95%	9.16.19	Awaiting contract execution and bonds
Leisure	Renovation & Moving of Historic Lewis House	Planning	0%	9.30.2018	Destination of Historic Lewis House yet to be determined
PW- Engineering	Landscape of I-4 Pond by Raymond Ave and SR 434	Bidding	0%	12.31.2019	Putting together bid Documents and getting approval from FDOT (Grant Funded)
PW-Streets	Cross Seminole Trail Connector	In Progress	75%	9.30.20	Design approaching 90 % for Submittal to FDOT
PW-Streets	Ronald Reagan Blvd. Complete Street (FDOT)	In Progress	50%	9.12.2019	Substantial Delay with over 150 days of Liquidated Damages
PW-Utilities	East Longwood Septic Phase 1	Const. to Start 9.1.19	0%	6.1.2020	SRF Loan Agreement and Bid Award to Commission on 8.5.19 Meeting
PW-Utilities	Longdale Septic	In Design	0%		8/22/18 initial contact and draft GWP 319 grant amount \$557,670.00
PW-Utilities	Altamonte Longwood Force main	In Progress	25%	7.1.2020	2500' installed w/South Longwood Phase 2 project. Final Inter-Agency Coordination and Design Review Meeting scheduled 10/16/18. Bid opening to follow.
PW-Utilities	N. Ronald Reagan Vacuum Sewer	In Progress	75%	9.30.19	Work on Service connections and Air Vac Station continues.
PW-Utilities	Grant St. ACP Replacement-Church to Longwood Cir.	Design	0%	12.31.2019	Purchase order being processed.
Fire	Fire Fighter selection process	Ongoing	35%	10.1.2019	Collecting applications currently